COMPLETION REPORT

1. Name of Work : PROVIDING WATER SUPPLY LINES AND FACILITIES IN WARD NO.08 KODIGEHALLI SUB DIVISION SAHAKANAGARA YELAHANKA ZONE BBMP BANGALORE

3. Head of Account which is Chargeable :

4. Entrustment Order No. & Dt. : EE/BTP/100/561/13-14, Dt: 28/02/2014

5. Name of Contractor : M/S KRIDL

6a. Time stipulated for completion of work :

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 35477/17-18

Page No. 354643 to 354656/2

1. Check measurement of the Asst. : M.B.No. 2585/14-15

Page No. 258477 to 258479/2

9. Name of the Office / Official In charge of the work : —

10. a) Asst. Eng/ Junior Eng. : Dhananjaya. G.T

b) Asst. Exe. Engineer :

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs. 5,09,000/-	Rs 5,06625/-	—	Rs

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
KODIGEHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

ACCOUNTS SUPTD.
BYATARAYANAPURA DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು/ಲೆ
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು